

Attribute	Overide	Actual	
Number of Floors (3-5)	3	3	
100)		24	
Average Unit Area		792	

Site Built Unit Mix	Area	Quantity	%		
Studio (B-01)	-				
One Bedroom (B + C)	563	4	17%		
Two Bedroom (D + B + (813	8	33%		
Three Bedroom (F + B2 -	980	12	50%		
Factory Built Common Are	-				
Stairs	-				
Total	855	24	100%		
Common Area	1	2			

Modular Unit Mix	Area	Quantity	%
-	-		
One Bedroom (B + C)	563	4	17%
Two Bedroom (D + B + C	813	8	33%
-	980	12	50%
-	-		
-	-		
Total	855	24	100%
Common Area	1	2	

Site City	Or Zip Code							
Olivehurst, CA								
Site Location Input								
Olivehurst, CA 95961								
Fabricator City								
Fabricator City	Or Zip Code							
Tracy, CA	Or Zip Code							
Tracy, CA	ocation Input							
Tracy, CA Fabricator Lo								

Parameter	Site Build	Modular
Gross Sq. Ft.	25,986	26,352
Building (L X W X H)	142 X 61 X 36	144 X 61 X 40
Modular Eficiency:		109%

Scenarios	Input
Base Design	RaaP
Ist Floor	Units on Slab

RaaP Construction Costs 10,821,565 \$\frac{\\$411/sf}{\\$450,899/door}\$

Traditional SiteBuild Costs

10,960,303

\$\frac{\\$422/\sf}{1\% more}\$

\$

RaaP Design + Construction Time 9 Months

Traditional SiteBuild Time

13 Months

RaaP Construction Cost Breakdown

MasterFormat

click here for our methodology and division detail

	Site Build	Si	te/sf	RaaP GC	RaaP Fab	RaaP Total	R	aaP/sf
Concrete, Masonary & Metals	\$ 1,311,770	\$	50	\$ 1,147,404	\$ 281,220	\$ 1,428,623	\$	54
03 Concrete	\$ 407,021	\$	16	\$ 285,136	\$ 164,393	\$ 449,528	\$	17
04 Masonry	\$ 233,482	\$	9	\$ 260,237	\$ -	\$ 260,237	\$	10
05 Metal	\$ 671,267	\$	26	\$ 602,031	\$ 116,827	\$ 718,859	\$	27
Rooms	\$ 4,452,553	\$	171	\$ 465,938	\$ 4,121,807	\$ 4,587,745	\$	174
06 Wood & Plastics	\$ 1,982,860	\$	76	\$ 14,171	\$ 2,137,612	\$ 2,151,783	\$	82
07 Thermal & Moisture Protection	\$ 490,766	\$	19	\$ 289,407	\$ 293,030	\$ 582,437	\$	22
08 Openings	\$ 486,606	\$	19	\$ 138,123	\$ 337,164	\$ 475,287	\$	18
09 Finishes	\$ 1,492,321	\$	57	\$ 24,237	\$ 1,354,001	\$ 1,378,238	\$	52
Equipment & Special Construction	\$ 221,062	\$	9	\$ 68,827	\$ 139,859	\$ 208,686	\$	8
10 Specialties	\$ 55,363	\$	2	\$ -	\$ 47,078	\$ 47,078	\$	2
11 Equipment	\$ 16,837	\$	1	\$ 16,837	\$ -	\$ 16,837	\$	1
12 Furnishing	\$ 99,730	\$	4	\$ 2,858	\$ 92,781	\$ 95,639	\$	4
13 Special Construction	\$ 49,132	\$	2	\$ 49,132	\$ -	\$ 49,132	\$	2
14 Conveying Equipment	\$ -	\$	-	\$ -	\$ -	\$ -	\$	-
MEPs	\$ 2,262,827	\$	87	\$ 1,304,248	\$ 854,052	\$ 2,158,300	\$	82
21 Fire	\$ 189,853	\$	7	\$ 96,660	\$ 85,189	\$ 181,849	\$	7
22 Plumbing	\$ 767,391	\$	30	\$ 431,516	\$ 306,882	\$ 738,398	\$	28
23 HVAC	\$ 326,599	\$	13	\$ 64	\$ 290,983	\$ 291,047	\$	11
26 Electrical	\$ 978,984	\$	38	\$ 776,008	\$ 170,998	\$ 947,005	\$	36
Site Work (Estimate)	\$ 1,002,646	\$	39	\$ 1,003,239	\$ -	\$ 1,003,239	\$	38
31 Earthwork	\$ 267,163	\$	10	\$ 267,756	\$ -	\$ 267,756	\$	10
32 Exterior Improvements	\$ 362,465	\$	14	\$ 362,465	\$ -	\$ 362,465	\$	14
33 Utilities	\$ 373,018	\$	14	\$ 373,018	\$ -	\$ 373,018	\$	14
GC Charges (Estimate)	\$ 1,709,446	\$	66	\$ 735,670	\$ 699,302	\$ 1,434,972	\$	55
01 General Requirements	\$ 579,732	\$	22	\$ 251,063	\$ 465,712	\$ 716,775	\$	27
Charges & Fees	\$ 1,129,714	\$	43	\$ 484,607	\$ 233,591	\$ 718,197	\$	27
Total Hard Construction Cost	\$ 10,960,303	\$	422	\$ 4,725,325	\$ 6,096,240	\$ 10,821,565	\$	411